

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of April 4, 2022**

### Canadian Port of Entry (POE)

- Work continues on the block wall installation, interior plumbing, electrical, mechanical and HVAC rough-ins for the maintenance building.
- Structural steel erection, second-floor and third-floor hangar installation and reinforcing steel work on the second floor continues for the main building.
- Slab on grade work continues for the secondary inspection building
- Slab on grade work continues and structural steel erection begins for the client processing building.
- Reinforcing steel and formwork for the pier foundations and the booths and the concrete for the piers on the primary inspection lane canopy continues this week.
- Footing and wall formwork, reinforcing steel and the placement of footings and foundation wall concrete continues for the tolling building.
- Excavation for the piers and booth foundations is being completed and installation of reinforcing steel for the piers is taking place for the tolling plaza.

### Canadian Bridge site

- Edge girder installation begins for the pier table.
- Modifications continue to the tower jump forms.
- Concrete, rebar and formwork continue in the transition area from tower legs to pylon head.
- Concrete, rebar and formwork continue for side span pier work.
- Approach bridge pile driving continues this week.
- CanAm steel for the bridge deck continues to arrive on site.



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

