

Gordie Howe International Bridge

Construction Activities - Canada

Week of November 21, 2022

Canadian Port of Entry (POE)

- Installation continues for the control rough-ins, the final roof, hydronics, interior plumbing, electrical, HVAC, and fire suppression rough-ins as well as the parapet wood framing for the Maintenance building.
- Underground utilities and slab on grade work is being completed on the Main building. Crews are also continuing blocked walls and framing work on both the first and second floors as well as the installation of precast panels, the curtain wall, interior plumbing, electrical, HVAC, controls, and fire suppression rough-ins.
- Electrical rough in-work continues for the Secondary Inspection building.
- Crews are completing the backfilling of piers on the Secondary Inspection Canopy.
- Structural steel erection continues for the Primary Inspection Lane Canopy.
- Crews are completing underground utility and slab on grade placement on the Tolling building.
- Work is underway on the door frame and security mesh installation continues for the Client Processing building.
- Retaining wall installation continues at the east gateway.
- The utilities group continues to install storm drainage piping and block retaining wall work at the west pond while loop duct banks work continues in the west parking lot.

Canadian Bridge site

- Rebar installation continues inside the tower with the next concrete pour scheduled for the week of November 21.
- Crews have installed two more anchor boxes in the pylon head of the tower.
- Rebar stitching and edge protection work continues on the bridge road deck.
- Approach and back span activities are ongoing.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

