

Gordie Howe International Bridge

Construction Activities - Canada

Week of April 18, 2022

Canadian Port of Entry (POE)

- Block wall installation, interior plumbing, electrical, mechanical and HVAC rough-ins continue for the maintenance building.
- Reinforcing steel, second-floor and third-floor hangar installation and underground utility work continues for the main building.
- Slab on grade preparations continue for the secondary inspection building.
- Structural steel work continues for the client processing building.
- Backfilling activities continue for the primary inspection lane canopy.
- Waterproofing and backfill activities continue for the tolling building.
- Reinforcing steel for the piers and concrete placements for the pier footings continue for the tolling plaza.

Canadian Bridge site

- Modifications continue to the tower jump form system.
- Concrete, rebar and formwork continue for the upper cross beam in the transition area from tower legs to pylon head.
- Concrete, rebar and formwork continue for side span piers.
- Approach bridge pile driving continues this week.
- Pier table floor beams and the soffit panels are being erected on the bearings.
- CanAm steel for the bridge deck continues to arrive on site.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

